

TUESDAY - 7<sup>TH</sup>

Wind East, F3 Sunny

Everybody bringing cement from the "marae" to Cargo shed. and then put the house <sup>which covered the cement</sup> on its post to be maneaba

WEDNESDAY - 8<sup>TH</sup>

Wind S/E F2 Sunny

All men & women working on maneaba to make verandah of it

THURSDAY - 9<sup>TH</sup>

Wind S/E F2 Sunny

All men & women continuing on maneaba except Temou carpenter in on his job.

FRIDAY - 10<sup>TH</sup>

Wind S/E F3 Hot sunny

Magistrate and some men doing stone-wall of babai pit in station the rest finish working on maneaba and in afternoon they went to fishing and will be ashore at midnight.

SATURDAY - 11<sup>TH</sup>

Wind N.E. F3 Bright sunshine no rain at daylight. only midnight

Total rain P.M. 30.

All Island labour and Colony Staff have feast in maneaba and dance on  
From 7.0 am - 10.30 p.m.

SUNDAY - 12<sup>TH</sup>

Wind N.E Force 3 Sunny Rain at dawn Total rain P.M.

09

No work.